

Nevins Hall Timetable

Schematic Design For Nevins Hall	Complete
Design Start	April 2008
State Approved Funds (\$4,075,000)	Spring 2008
Schedule Spring 2009 Classes (not in Nevins)	
Construction Design Complete	August 2008
Contract Bid and Awarded	October 2008
Schedule Fall 2009 Classes (not in Nevins)	
Police Department Moves to Oak Street Parking Deck	October 2008
Auxiliary Services Offices Moves to Oak Street Parking Deck	October 2008
Institutional Research Moves to Oak Street Parking Deck	November 2008
IT Moves to Pine Hall	November 2008
Faculty Move from Nevins to Ashley Hall	December 2008
Student Health Center Moves out of Farbar into New Building	December 2008
VP Student Affairs, Access Office, African American Studies Move to Farbar Hall	January 2009
Asbestos Removal in Nevins Begins	January 2009
Renovation of Nevins Begins	February 2009
Schedule Spring 2010 Classes (In New Nevins)	
Renovation of Nevins Complete	November 2009
Place new Furniture	December 2009
VP Student Affairs, African American Studies Move to Renovated Nevins Hall	December 2009
Faculty Move from Ashley Hall to Nevins	December 2009
Classes Resume in Renovated Nevins Hall	January 2009
Renovation of Half of Old Farbar Hall Starts	January 2010
Renovation of Half of Old Farbar Hall Complete	May 2010
Access Office Moves to renovated Section of Student Support Building	June 2010
Renovation of Second Half of Old Farbar Hall start	June 2010

